

Oxford High School Field Committee

Regular Meeting Minutes

November 26, 2012

CALL TO ORDER

Todd Romagna called the meeting to order at 7:15 PM.

PLEDGE OF ALLEGIANCE

ROLL CALL

Present: Todd Romagna, Mark Adams, Alana Flach, Dawn Krassner, Nona Baker and Bryan Nesteriak.

Not Present: Chad Twombly

Todd read a letter from Master Halco Fencing Company. It was a standard letter sent to all project accounts.

Bryan Nesteriak

Site Work

- Base stone complete and compacted. Top stone import and installation began today.
- Major drainage installation is complete.
- Guerrera continues to remove crushed process stockpile.

Grandstand

- Stairs can be placed on both sides of the home bleachers (from top to bottom) at a cost of \$19,740.
- Discussed having E&D reduce the price. Also discussed having one side with top-to-bottom stairs and modify other side.
- Location of Press Box is a problem for some spectators to see full field, including handicap visitors.
- Bryan will discuss the location of press box, stairs and costs with E&D Specialty Stands.

OHS Field Committee Meeting Minutes 11/26/12

Field Turf

- Start date planned for December 5, however, this could be pushed to March because of the weather.

Site Electrical

- Shock on-site today after two week absence.
- Finished trenching to scoreboard, some trenching on south end of field, though stockpile is still in the way.

Rubberized Track

- Track will be installed mid-April. A letter stating that pricing will not be changed is forthcoming.

ADJOURNMENT

Mark Adams motioned to adjourn meeting at 8:57 PM. Second by Todd Romagna. All Ayes.

Submitted by Alana Flach, Secretary

13 MAR 18 PM 4:36
TOWN OF STAFFORD, CT
Margaret A. West
TOWN CLERK