

Oxford High School Field Committee

Regular Meeting Minutes

September 17, 2012

CALL TO ORDER

Todd Romagna called the meeting to order at 7:45 PM.

PLEDGE OF ALLEGIANCE

Todd made a motion to move minutes to next meeting. Second by Alana Flach.

Bryan Nesteriak

- Guerrera's contract is signed.
- Shock Electric had concerns:
 - . 90 day window to complete job
 - . Start date will be October 1, 2012
 - . Can they ask for winter furlough due to bad weather?
- Grandstand will start by November 1, 2012
- Track will start either by November 1, 2012 or April 15, 2013
 - . 28 days for pavement to cure.
 - . Spray depends on outside temperature.
 - . Three week cure time for spray.
- Guerrera said they would not put up a fence, because it was not on the plans.
- There was discussion about having the town put up a fence to keep spectators out (300 feet of fencing needed).
- Pave the driveway and track at the same time (mid-November)
- Need structure for electrical – 30 X 20 building
 - . currently have \$75,000 in savings

ADJOURNMENT

Meeting adjourned at 9:38 PM

Submitted by Alana Flach, Secretary

13 MAR 18 PM 4:35
TOWN OF OXFORD, CT
Margaret A. West
TOWN CLERK