

## **Oxford High School Field Committee**

### **Regular Meeting Minutes**

**November 19, 2012**

#### **CALL TO ORDER**

Todd Romagna called the meeting to order at 7:15 PM.

#### **PLEDGE OF ALLEGIANCE**

#### **ROLL CALL**

**Present:** Todd Romagna, Mark Adams, Alana Flach, Dawn Krassner, Nona Baker and Bryan Nesteriak.

**Not Present:** Chad Twombly

#### **Bryan Nesteriak**

#### **Site Work**

- 90% of base stone has been placed on the field. 75% of slopes have been finished with topsoil or blasted rock as finish.
- 2" stone is under bleachers
- Track trench drain is installed and complete.
- Goal post foundations have been installed.
- Long jump pit has been excavated.

#### **Grandstand**

- No work completed this week.
- Home bleachers do not have stairs down to the track. Stairs are on the bid document from Nafis & Young.

#### **Field Turf**

- Start date planned for December 5, however, this could be pushed to March because of the weather.

#### **Site Electrical**

- No work completed this week.

## OHS Field Committee Meeting Minutes 11/19/12

### **Rubberized Track**

- Track will be installed mid-April. A letter stating that pricing will not be changed is forthcoming.

### **VOTES**

Todd Romagna made a motion to approve three invoices from B & B Engineering in the amount of \$10,777.50. Second by Mark Adams. All Ayes.

### **ADJOURNMENT**

Todd Romagna motioned to adjourn meeting at 8:18 PM. Second by Mark Adams. All Ayes.

Submitted by Alana Flach, Secretary

13 MAR 18 PM 4:36  
TOWN OF OXFORD, CT  
*Margaret A. Flach*  
TOWN CLERK