

WPCA  
PRECONSTRUCTION MEETING  
CONTINUATION OF RT 67 SEWER LINE  
OXFORD TOWN HALL

Scott Halstead started the meeting at 9:30 A.M.

Present:

WPCA – Larry Ellis, Bob Peck, Scott Halstead, Marty Wing

Inland/Wetlands – Andy Ferrillo

Fire Marshal – Scott Pelletier

State Police – Dan Simosky David Hare

DOT – Charles Cheney, Joe Paternoster

Haynes Construction – Rich Banelli, Sheldon Moir

Mastrobattisto Inc. – Rich Zabeski, Matt Germano

Mr. Halstead asked where and when they would start work. Mr. Moir said the work would start at the intersection of Old State Road & RT 67. Work would begin in the next couple of days with saw cutting. Temporary pavement would be used now and permanent would be put down in the spring.

After the road crossings, work will start at the southern portion to tie in with the line. Crossings at RT 67 & Old State Road, Sunoco station and Cucina Rustica.

Yankee Gas will be following to install a gas line. Paving will have to be worked out. The waterline will begin in the next couple of weeks.

RT 67 will be paved daily. There will be access for emergency vehicles when Old State Road is closed.

Erosion control will be handled by a restoration crew following the exaction crew. Silt fences, hay bales or sock fence will be used.

Work hours will be from 8 a.m. to 3 P.M. If not working on the road, work could start sooner. There will be one lane of traffic at times on RT 67. If State Troopers are not available than certified flaggers could be used. Only State Troopers can be used on RT 67.

If blasting is necessary, the Fire Marshal would be contacted and he will sign off on fire hydrants along the waterline.

The drench will be approximately 5 to 10 feet in depth. Drenching was found to be less expensive than tunneling.

Marty Wing will be the onsite inspector.

Property owners will be contacted about start of project.


Meeting adjourned at 10:10 A.M.

FILED SUBJECT TO APPROVAL

Respectfully submitted

  
Cynthia Peck

WPCA, clerk

15 NOV 30 PM 5:28  
TOWN OF OXFORD, CT  
  
TOWN CLERK